

WALK PICO: A CATALYST FOR COMMUNITY VITALITY & CONNECTIVITY
PICO BOULEVARD BETWEEN THE I-405 AND PATRICIA AVE.
NOVEMBER 2022 CONSTRUCTION SUMMARY



Budget Cost				Notes
	<u>Construction</u>		<u>TOTAL</u>	
SLA Budget	\$ 1,304,500		\$ 2,050,000	
Expended	\$ 743,497			
Contractual Services	\$ 745,500			
Expended	\$ -			
Remainder	\$ 1,306,503			
Phase	Start	Complete	%Comp	
Design/Grantor Approval:	4/13/2017	3/17/2022	100	
Construction:	3/17/2022	TBD	30	
Project Closeout:	TBD	TBD	0	

0 Project Description

1. Funding Info
 METRO Call for Project 2013

2. Project Scope
 installs new sidewalk, sidewalk buffer, landscaping, street trees, ped/bike wayfinding signage, curb ramps, ped lighting, benches, trash receptacles, ped refuge median, rectangular rapid flashing beacons, traffic diverters, roundabouts, continental crosswalks, advance stop bars, curb extensions, and accessible pedestrian signal, sharrows.

Work Scope			
⁰⁰⁰ Items To Be Completed	Qty	Items Completed	Qty
* Access Ramps	21	* Access Ramps	10
* Driveways	8	* Driveways	4
* Street Trees	50	* Street Trees	0
* Decorative Concrete	9500sf	* Decorative Concrete	0sf
* Standard Concrete Sidewalk	46500sf	* Standard Concrete Sidewalk	12000sf
* Gateway Signage	4	* Gateway Signage	0
* Bicycle Signal	1	* Bicycle Signal	0
* Bus Bench Temporary Removal	10	* Bus Bench Temporary Removal	1
* Bus Shelter Temporary Removal	0	* Bus Shelter Temporary Removal	0
* LED Pedestrian Lights	29	* LED Pedestrian Lights	0
* Landscape Planitng	1000sf	* Landscape Planitng	0sf



New sidewalk and tree well improvements between Malcolm Ave. and Selby Ave.

PROJECT INFORMATION	
Project Manager:	Alexander Caiozzo
Project Team:	Nick Tom, Thomas Sakysian
Crew Supervisor:	Ricardo Martinez, Mario Mejia
Work Order #:	M0014990
Council District:	CD 5 - Paul Koretz